

City of Miami Beach GO Bond Program
Program Progress Report: January 05, 2021

GO#40: 41 ST. CORRIDOR
#40 41 STREET LIGHTING UPGRADES

GOB Project #: 40	Phase: Design
Location: Middle Beach	
Project Category: Infrastructure	Department: Public Works Department



SCOPE

Retrofit existing pedestrian street lights on 41 Street with upgraded LED light fixtures.

UPDATE

Design Review Board approval will not be required. City has an existing maintenance agreement in place for the continued maintenance of street lights on FDOT roads inclusive of SR 112/41st Street corridor therefore an FDOT Construction permit will not be required. Lighting improvements will be performed as per FDOT submitted photometrics plan & approved light fixtures. Estimates were received on 12/7 & purchase order process is underway.

GOB FUNDING

Budget:	\$85,177
Spent:	\$0
Encumbered:	\$0
Available:	\$85,177

SCHEDULE

Phase Description	Start Date	Original End Date	Actual End Date	Duration
Planning	11/01/2020	12/04/2020	12/04/2020	33.88d
Design/Permitting	12/07/2020	01/29/2021	01/29/2021	53d
Construction	01/30/2021	02/28/2021	02/28/2021	30d