

## City of Miami Beach GO Bond Program

Program Progress Report: January 05, 2021

### GO#40: 41 ST. CORRIDOR

#### #40 PART 1 REVITALIZE 41 STREET

**GOB Project #:** 40  
**Location:** Middle Beach  
**Project Category:** Infrastructure  
**Phase:** Planning  
**Department:** Economic Development



#### SCOPE

Implement part 1 of the 41 Street Corridor revitalization plan, which includes planning, design and initial activations.

#### UPDATE

AECOM has completed a conceptual streetscape design presentation & video flyover that aligns with city master plans, incorporates community feedback, & falls within the total project budget. Last month, informational letters were distributed to business owners in the Corridor. A public presentation was made at the 12/1 Mayors 41 Street Blue Ribbon Committee meeting and will be presented at the GOBOC on Dec. 17. Commission approval will be requested at the Jan. 13, 2021 meeting.

#### GOB FUNDING

Budget: \$1,414,823  
 Spent: \$26,300  
 Encumbered: \$221,365  
 Available: \$1,167,158

- This project has additional sources of funding

#### SCHEDULE

Phase Description	Start Date	Original End Date	Actual End Date	Duration
Planning	09/25/2019	12/31/2020	01/29/2021	492.88d